

1925

KENYA

C.O.
36427

DATE

10th August 1925.

10th Aug 25

416

XILONDINI HARBOUR WORKS, PROGRESS REPORT,
OR ENDED 30th June/25.

Dra.

MINUTES

Patsy

Wed. 10.8.25



C. O.

36427

THE SECRETARY OF STATE
FOR DOMESTIC AFFAIRS
AND COLONIES FOR THE COLONIES
DEPARTMENT OF TRADE AND COMMERCE
TELEGRAPH OFFICE, LONDON SW. 1
TELEPHONE: DUNKIRK 1-2000
TELEGRAPH: TELE-NOTTINGHAM

2.430/6

MILEBANK,
WESTMINSTER,
LONDON, S.W. 1

8th AUGUST 1925.

Sir,

With reference to your letter of the 20th
November, 1924, 418 P.C., I have the
privilege to transmit for the information of the State
Secretary, the enclosed copy of Progress Report No.
on the Kilingini Harbour works, during the quarter
ending 30th June, 1925.

I have the honour to be,

Sir,

Your obedient servant,

W. A. Wrightson

for Crown Agents.

SECRETARY OF STATE
COLONIAL OFFICE.

SATURDAY, 19TH.

WORKS.

BRICKWORK PLANS,

BRICKWORK PLANS, CHAMBERS, ETC., &c.

The work is to start and follow on the plan of the brickwork which is estimated during the week before next at 2,000 yards.

Brick Wall. - The thickness of the short wall has been reduced, so as to be present over the main entrance, will be the width.

Brick Wall. - The brickwork is to be made by hand. The thickness of brickwork used at the north end of the house is estimated at 12,000 cubic yards, this work will be executed by the masons.

Brick Wall. - The construction of the length of brickwork will consist in the brickwork being built up in courses and courses of horizontal brickwork, the brickwork will be finished off with the brickwork to receive the brickwork.

11. Shed Superstructure. Better progress has been made with the superstructure of Shed No. 1. This work is now better organized and the force of carpenters was increased from 101 at the beginning of the quarter to about 220 at the end of May. It is expected that the first 7 bays at the south end of it will be ready to hand over by the 15th August, which is the latest date given for this by the Contractors.

12. Roads. A considerable area of the 40 ft. roadway at the north end of Shed No. 1. has been graded and the rubble bottoming laid, the forming and rubble bottoming of the 40 ft. roadway at the back of the area behind the sheds has been completed for the whole length of Shed No. 1. and the bottoming is now being stone capped.

13. Walls. Fairly good progress has been made in the quarter under review.

14. Labour. The number of men employed on the works at the end of June was as follows:-

Europeans	80.
Australians	300.
Africans	1400.
			1430.

15. Certificates Payments. Certificate payments have been granted to the Contractors for the past quarter for the total amount of £57,100 made up as follows:-

For April 1926	£11,400
For May	£16,800
For June	£17,900
	£57,100.

42

which with the previous sum of £696,000 paid to the
Contractors for work done up to the 31st March, 1920,
makes a total of £705,100 paid to the Contractors for
work done up to 30th June, 1920.

Up to,

Mr.,

True and just accounts,

for CHALK, PETERSONIC, WOOD, & MATERIALS

Sydney G. C. Murchison