C CO R 30 JCT 25 OVERLOR GRIGG btw detober 1925. 1256 R CHCULATION 186 UASIN GISHU RAILWAY. DELAW IN COMPLETION. Asst. U.S. of S. Tre memoranda by General Manager and Resdt. Engineer traversing statements made by Sir J. Worten Griffiths. Permi I'-is, of S. Part U.S. of S; Secretary of State. Previous Paper MINUTES 6041070 U. 4. 32482 Com 6 CA Col Mortes enr 48994 ( Railway Rates STELON 4801/26

Kanya Ngalesa

O A 18891 118 Syennment House Namosi 1838 Esy 55

6th October, 1925.

Sir

of the 22nd July last, relati to the completion of the Uasin Giaha Breach Ralley. I have the honour to transmit Memor ds by the General Manager of the Uganda Ralley and the Resident Engineer upon the construction traversing the statements made by Sir John Norton Griffiths in

his two letters of the 6th July and undated to

You: most obedient, humble servant,

Deward Sings

RIGHT MONOURABLE

PUTENANT COLONEL L.C. M. S. AMERY, P.C., M. P.

SECRETARY OF STATE FOR THE COLONIUS.

Down his statut

LONDON. B. V

Colonel Carmichael.

.18th Septemberg

County Colonial Secretary

CASTS GLOTA CLOSE - EXTENSION OF CONTRACT PERIOD NACE NO. 8/B. SEE/V A/88, Astas SC 8, 25.

ATTOM OF DESIGN SIGHU RAILWAY

Chief Engliser reports as follows to

The interested to by the Contractors in the timesdim of beyon, the Goods Shed at Biddres and is refer to in my inspection Notes when taking the the times section.

There exist the Resident Engineer to have this read metallar out only if it can be done without allaying the departure of the Contractors. If any such delay are likely to be caused, it was arranged that they should collect stone for this work only.

the statement of Mir J. Norton Griffiths is his letter to Oblighel Carm about - that bookings from tends to the sea have been estively suspended - is, of pages - little stops.

S. D.

國民/大學

O. L. N. FEELLING.

DENERAL MANAGUR. DOANDA RAILWAY

22nd, Septembern

5

The Hon the Ag. Colonial Secretary,

Your meho. No. B.7345/1/4/92 of

On or about 15th/17th. April, 1925, during a preliminary inspection of the section Timboros to Moret, the Chief angleser, Uganda Bailway, requested that the secses road from the goods shed to the Western boundary of the Station yard be provided previous to the Mary being asked to take over the section and open if to public traffic.

In view of the arrangements come to at a Marting at Government House on 2nd. March, 1925, I discussed the question of the Young with Mesers. Criffiths & Go. Hairobi, Contractors for the Hailway, and they agreed to make the road stating that they could arrange to do so with the labour at their command.

accordingly, on the Mist. April, particulars of the read to be made were sent to Messre. Criffiche of on and the mark was to be put in hand.

Mesers. Criffiths & Co. security of a making the read and entered no protect, is rear, they were a million party to early out the work.

Measrs, Griffiths & Qo. Walrobi, being the Contractors for the Hallway, protests from other parties on a irrelevent.

The extent of the work is example ated.

The road is about 1,700 feet long, formed practically on the surface. Stone for bottoming was available from spoil from rock cuttings in the vicinity of Eldoret and the metal was surplus Hailway ballast.

Messrs. Griffiths & Co. did not consolidate and roll the road.

On the 22nd. June, 1924, as an offset against this work, the formation of extensive footpaths at Eldoret, which had been ordered so long previously as May, 1924, was abandoned. Previously, om the 14th. October, 1924, the formation, metalling and bottoming of other roads in Elderet was abandoned although plans and sections for these roads had been delivered to Mesers. Griffiths & Co. with orders to make them in May and June, 1924, as even at that date Mesers. Griffiths & Co. appeared to be experiencing difficulty is appleting the Contract.

Then Messrs. Griffiths & Co. were asked if they would undertake the formation of the road under reference, both parties understood that there was no obligation on Messrs. Griffiths & Co's part to undertake the work, and had they not agreed to do so, other Contractors would have been employed then to make the road and complete the work on the Uasin Gishu Railway as is being done at present owing to Messrs. Griffiths & Co's disinclination to do so.

at understood how keeper. Wiffithe

& Cors labour arrangements would be ar were, disorganised by the construction of the road for, on 18th, April, 1926, at which date Messrs. Griffiths & Co. had expressed their willingness to make the road, they informed the Resident Suppressed under their letter No. L10/14471 that no further com ( ) any labour would be required, thereby indicating tide floy and sufficient labour for all their needs.

(spa) fr. Robertour